

Chhimbu Primary School

Project Monitoring Report

Submitted

To

Skivehus Rotary Klub, District 1440, Denmark

Project : New office building construction, wall construction, cement plastering and topping
Propose : Project Monitoring
Date : March 31, 2008
Location : Chhimbu, Bakanje-8, Solukhumbu, Nepal
Monitored by : Namgyal Jangbu Sherpa, Manager Himalayan Project Nepal (HIPRON)

Physical Development of Chhimbu Primary School



Office Foundation

Wall construction for the school foundation is very satisfactory. I didn't go for the foundation to see how deep it is. I could only majored what can be seen from outside. Dille Thami informed me that foundation is 4 feet deep and width of the wall is also 4 feet. Length of the foundation wall is 45 feet and height is 11 ½ feet.

This construction seems to have been strong enough as it has to be.



New Office Building Construction

I have monitored on 31 of March. I found office building has been constructed according to project description. New constructed building's length is 21 feet long, width is 11½ feet wide and height is 8 feet. Stone used for this building found

to be very good quality. Building has been constructed very efficiently and looks very strong. It has got 10 cm RCC on the foundation that also has helped office building to be stronger. Some women were plastering inside office with mud and plastering was almost completed. Now Chhimbu School has got bigger and nicer office room

Cement Topping on the roadside wall



Cement topping on the wall at the roadside is underway. Topping on the one side wall has completed and it has got the thickness of 10 cm. Next side is yet to be started. As major contractor for the cement work Ang Gelu says that topping of the next wall will start immediately, for that cement and sand are ready. I haven't found any comment about the cement plastering and cement topping so far



Cement Plastering on the outside wall of school building

Cement plastering of the outside school building is underway. Major contractor Mr. Gelbu has employed many labors, among them two skillful and the rest are unskilled labors. Plastering has been done efficiently. Small crack are occurred but as contractor Ang Gelu says that is usual. He promised

that he would make it good finishing.

Wall construction below the trail

Chhimbu School wall construction project below the trail is underway. This wall has been 115.5 feet long, 3.3 feet deep foundation, and 3.3 feet wide. High can only be measured once construction is completed. They changed little bit in shape and touched the wall to the trail without constructing any angle. You can see that below the man standing. In the project description wall was supposed to end with the angle very close to the trail. Major



contractor Mr. Dille Thami was planning to complete this construction within few days.

Both contractors Mr. Dille Thami and Ang Gelu are in short of money and very much would like to have money to be transferred. They have been making payment for the workers by taking loan on high interest.

Education Development

Chhimbu School has got one more government teacher. Earlier there were 2 government teachers including child development teacher and two Private teachers paid by Skivhus Rotary Club, Denmark. Now District Education Officer (DEO) Lok Nath Poudel has provided one more subsidy teacher for Chhimbu School from this new academic session. This has been possible after repeated requested made by Himalayan Project (HP) and school Management Committee of Chhimbu School.

Headmaster, Bhimsen was summoned by DEO to collect an agreement paper of teacher. There is certain provision imposed by DEO for employing new teacher that is that Chhimbu School has to form the teacher selection committee and committee should announce for the vacancy. Bhimsen and Jangbu will do this job in due time.

