

Monitoring Report of Solung School, 13 September, 2008

Submitted to

Himalayan Project Denmark

By

Namgyal Jangbu Sherpa

Himalayan Project Nepal(Hipron)

Kathmandu , Lazimpat, Nepal



Building

Solung school construction site has been monitored on 26 August, 2008 and found this site has successfully completed. Building looks very beautiful and inside is just more beautiful. The building has 3 rooms: office room, science lab room and store room.

All rooms are very nice with full of light.

Ceiling work inside the constructed building

Inside decoration of the office with ceiling was done efficiently. No place is left where one can complain. Everything is just fine. It looks as if the most skillful carpenter was involved in the construction site. The quality of the work is really praiseworthy. The planks used for ceiling have been burnished and room look very clean and shining by the full of light.



Wall behind the office building

The construction site completed a month ago. But the small mound of mud with stone was rolled down which damaged wall behind the building and 3 pieces of tin plats. The place behind and above the newly constructed building was quite damp and not compact and it caused the landslide. Damaged wall was immediately repaired in such a way that no more landslides will occur at this place. Tins of the roof are yet to be replaced, fortunately there are 3 tin plats left and that will replace the damaged are. That will be done very soon.



Toilet Construction

Most of the work of toilet construction has completed. Structure of the toilet and septic tank are constructed exactly as the drawing and project description. But pipe are fitted to the septic tank separately: each toilet room is connected to each septic tank - not according to the drawing. Structure of the urinal drain has been distorted. Constructors were confused with drawing. I have directed them that they should follow the project description. I explain them a project

description once again. I requested them not to construct the toilet as they like but just follow the project description seriously and drawing of the toilet.

Cement plastering inside toilet room, bathroom and urinal drain are not smooth enough. It needs to be smeared with pure cement making more smooth to give good finishing. I also asked them to complete all the cement work with the toilet make standard as high as it is mentioned in the project description.



Playground and net with iron pole

Construction of playground and garden has completed. Iron pole have also been erected surrounding the playground and fixed with nylon net. But net doest look long lasting. New garden has got some rhododendron and pine tree planted. The area of the playground is in length 33.5 meter and in width 14meter. Area of the garden is in length15.5 meter and in width 6.2 meter.

Each pole are arected in the distance of 3.2meter.



Furniture

2o new chairs, 2 office table and 1 science table and 1 bench have nicely been made. They are made of a good quality of the wood with good finishing. They look very nice and beautiful. Measurement of science table is: in length 152cm, in breadth 67cm and in height 80cm.

Office table is: in length 151cm in breadth 60cm and in height 83cm.

Bench is just simple and for the children.



