

**Project** : **Reconstruction of Pikee Lower Secondary School (now secondary School)**  
**Purpose** : Monitoring  
**Date** : **14 August 2009**  
**Location** : Loding, Tamakhani– 7, Solukhumbu, Nepal  
**Monitored by** : Namgyal Jangbu Sherpa (HIPRON Runner Service)



## Background

Reconstruction of Pikee Lower Secondary School, which was built in 1961 by Sir Edmund Hillary and burned down in April 2006, was supposed to be completed in October 2008.

After the fire incident Himalayan Trust, Hilary funded organization and Sydthy Rotary Klub, District 1440DK have funded with sufficient fund for complete reconstruction. Project proposal and description were made in mutual understanding of reconstruction Chairman Krishna Gopal Rajbandari, Himalayan Project DK Chairman Papa Kurt and school headmaster Chet Bahadur Magar. Bishnu Subedi being representative of Rotary Club of Kathmandu had agreed the project description and they signed on project proposal on 12 October 2006 in Kathmandu. According to the project description there have been regular monitoring and reporting by Himalayan Project Nepal (Hipron) despite that project couldn't be completed within a timeframe, more over there was shown some discrepancy in the account. In 26 October 2008 the project was checked by Chairman and other member of HP and following sub projects were figure out to be completed. 3 weeks time was provided for the construction committee to complete them so that HP Chairman Papa Kurt could check them again in next round visit. Unfortunately none of them were done in given timeframe. After repeated demands for the completion during the monitoring process some of following works are done.

## Remaining work to be completed before 20 November 08

### I: TOILET:

- |  |          |
|--|----------|
| A: Toilet pipes attached to <u>one</u> septic tank | done     |
| B: Urine tank set up                               | not done |
| C: Glass in windows                                | done     |

### II: FURNITURE:

- |                           |      |
|---------------------------|------|
| A: 27 desks cross fixed   | done |
| B: 13 desks produced      | done |
| C: 40 benches cross fixed | done |

### III: SCHOOLBUILDING:

- |   |          |
|---|----------|
| A: Mud behind school building removed below floor level | not done |
|---|----------|

- |                     |                   |
|---------------------|-------------------|
| IV: ROADWALL repair | done broken again |
|---------------------|-------------------|

### V: STONES:

- |   |          |
|---|----------|
| Justify the difference of last year account mentioning 56 piles of stones purchased and Papa Kurt measuring of 30 piles | not done |
|---|----------|

- |             |          |
|-------------|----------|
| IV: ACCOUNT | not done |
|-------------|----------|

## Road Wall

Road wall repair was done in last spring but again it was fallen along with the foundation in the monsoon. It was plunged down that has blocked the entrance of toilet and broken urinal tank which was placed near the toilet and not fixed. But it hasn't damaged any part of the toilet. School was planning to remove the mud away and reconstruct the wall with iron Gavin (net) to make it more stable. For that School has already applied to the District Development Committee.





### **District Education Office Building**

The Building construction supported by District Education Office that was found not to have met the standard quality has repaired and now it looks better but still gab between wall and roof is yet to be filled. Krisna, the construction Chairman was evoked about it. I furnished detail information to the District Education Officer about it.

### **Mud behind the school Building**

Mud behind the school building is serious concern for the wall ceiling. Due to the mud some ceiling plank got wet. I have reminded Teachers and school Committee for timely repair.